

## Maintenance Activities:

Completed in May – Began mowing operations on primary and secondary routes; Stared litter pick up on primary and high volume secondary routes; Applied dust control to non-hard surfaced roads; Performed spot leveling on routes 600, 641, 669, 671, 693, 694 and 522 north; Conducted asphalt patching on Rt. 277 bridge approaches; Performed shoulder repair on Rt. 11 from Middletown to Stephens City and ditching operations on routes 671, 693 and 700; Swept bridges and primary's in Winchester area; Performed brush cutting for sight distance around signs and intersections on various routes; Addressed pot hole complaints.

Planned for June – Complete mowing operations on primary and secondary routes; Continue brush cutting operations; Complete litter pick; Remove hazardous trees on routes 522, 600, 653, 699 and 731; Continue skin patching on various routes and subdivisions; Conduct grading operations on non-hard surfaced routes; Perform spot leveling on routes 600, 622 and 629; Shoulder repairs on routes 636, 640, 642, 656, 657,659 and 50.

## Major Projects:

Sulpher Springs Rd. – Reconstruction and widening – estimate \$7.505mil – Currently in right-of-way phase and scheduled for advertisement in 2018.

Tevis St. – Construct connector road and fly over bridge between Rt. 522 and Pleasant Valley Ave. – estimate \$13.4mil – Joint County/City administered project – currently awaiting for design RFP - \$1.4mil of allocated funding in jeopardy of de-allocation.

Exit 317/!81 – Extension of N. bound deceleration lane – Construction 95% complete.

Welltown Rd. – Construction of right turn lane onto S bound Rt. 11 – safety project to be done in conjunction with adding third lane on S. bound Rt. 11 between Red Bud Rd. and Rt. 37. – scheduled for advertisement in February of 2015.

Rt. 11 S. bound at exit 317 – Construct third lane from Red Bud Rd. to Rt. 37. – estimate \$3.346mil, currently \$1.924mil short in funding – Pe is proceeding with advertisement scheduled for February of 2015. Public hearing is being scheduled for fall of 2013.

Rt. 522/Opequon Creek – Bridge replacement – estimate \$1.553mil – advertisement scheduled for October 2014.

Rt. 761/Opequon Creek – Bridge replacement – estimate \$4.368mil – advertisement scheduled for December 2016.